Mitigation Monitoring Checklist

Brush Creek Minor Subdivision

2210 Brush Creek Road

		Air Quality (AQ)	Implementing	Monitoring	Monitoring	Verification
10.1	Them	Mitigation Measure	Procedure	Responsibility Santa Rosa	Schedule	
AQ-1:		roject is required to Implement Bay Area Air Quality	Incorporate into		Prior to issuance of	
		gement District construction management standards	project design and	Planning and		
	auring	all on-and-off site construction activities.	print on construction	Building	a grading	
	1.	Water all active construction areas at least twice	documents.	Department	permit.	
		daily and more often during windy periods to		Ducient	Oranainan	
		prevent visible dust from leaving the site; active	On-site observation	Project	Ongoing	
		areas adjacent to windy periods; active areas		Applicant	throughout	
		adjacent to existing land uses shall be kept damp at		O a se face a face	project	
		all times or shall be treated with non-toxic stabilizers		Contractor	construction	
	2	or dust palliatives.				
	2.	Cover all trucks hauling soil, sand, and other loose				
		materials or require all trucks to maintain at least 2				
	2	feet of freeboard.				
	3.	······································				
		off the tires or tracks of all trucks and equipment				
		before leaving the site.				
	4.	Pave, apply water at least three times daily, or apply				
		(non-toxic) soil stabilizers on all unpaved access				
	_	roads, parking areas and staging areas				
	5.	Sweep daily (or more often if necessary) to prevent				
		visible dust from leaving the site (preferably with				
		water sweepers) all paved access roads, parking				
		areas, and staging areas at construction sites; water				
		sweepers shall vacuum up excess water to avoid				
		runoff-related impacts to water quality.				

	6.	Sweep streets daily, or more often if necessary (preferably with water sweepers) if visible soil material is carried onto adjacent public streets. Biological Resources (BIO)	Implementing	Monitoring	Monitoring	Verification
	Mitigation Measure		Procedure	Responsibility	Schedule	verification
BIO-1:	1.	All construction activities should be performed outside the migratory nesting season between September 1 and January 31 to avoid significant impact Proposed project activities shall not occur during nesting season, February 1 through August 31.	Conduct a pre- construction nesting bird survey by a qualified biologist if construction would occur during bird nesting season.	Santa Rosa Planning and Building Department Project Applicant	Prior to construction activities Ongoing throughout project	
		If work must be performed during nesting season, a pre-construction nesting bird survey should be performed in all areas within 250 feet of proposed activities.	The City shall be provided with the resume of the qualified biologist	Contractor Qualified Biologist	construction	
	3.	If nests are found, an appropriately sized no- disturbance buffer should be placed around the nest directed by the qualified biologist conducting the survey. Buffers should remain in place until all young have fledged, or the biologist has confirmed that the nest has been naturally predated.	demonstrating nesting bird survey and detection experience. The qualified biologist shall have minimum of 2 years for experience implementing the CDFW 2012 survey methodology resulting in detections.			
			If necessary, establish a protection buffer zone.			

BIO-2: 4.	Prior to activities in areas where bat roosts may be present, a qualified bat biologist shall perform a pre- construction roost survey (dusk emergence survey) no more than 10 days prior to the start of activities with potential to disturb bats or their habitat during the maternity season between April and September to avoid potential impacts to active maternity sties and/or pregnant females. If no maternity roost is found, any felled trees should be left overnight prior to removal from the site or on- site chipping to allow any solitary bats to exit the roost.	Conduct a pre- construction dusk emergence survey by a qualified bat biologist if construction would occur during maternity season. The City shall be provided with the resume of the qualified biologist demonstrating roosting bat survey and detection experience If necessary, establish a protection buffer zone. If no maternity roost is found, any felled trees should be left overnight prior to removal.	Santa Rosa Planning and Building Department Project Applicant Contractor Qualified Bat Biologist	Prior to construction activities Ongoing throughout project construction	
	CULTURAL RESOURCES (CUL) Mitigation Measure	Implementing Procedure	Monitoring Responsibility	Monitoring Schedule	Verification
Sonon Rincor favora recom	icipated subsurface archaeological finds in the na County are common; indeed, the proximity to n Creek suggests the project area may have been ble to human acitivity. Therefore, the following mendations are provided as mitigation to ensure that al resources are not adversely affected by the	Incorporate into project design and print on construction documents	Santa Rosa Planning and Building Department	Prior to issuance of a demolition and/or grading permit.	

	 proposed project. The project as presently designed is not expected to have an adverse effect on cultural resources. The project should be allowed to proceed given the following recommendations. 1. Unanticipated Discovery of Cultural Resources- If previously unidentified cultural resources are encountered during project implementation, avoid altering the materials and their stratigraphic context. A qualified professional archaeologist should be contacted to evaluate the situation. Project personnel should not collect cultural resources. Prehistoric resources include, but are not limited to, chert or obsidian flakes, projectile points, mortars, pestles, and dark friable soil containing shell and bone dietary debris, heat-affected rock, or human burials. Historic resources include stone or abode foundations or walls; structures and remains with square nails; and refuse deposits or bottle dumps, often located in old wells or privies. 	Conduct a preconstruction meeting with key construction personal. On-site observation.	Project Applicant Contractor Qualified Archaeologist Native American Heritage Commission	During ground disturbance activities.
CUL-2:	Encountering Native American Remains- Although unlikely, if human remains are encountered, all work must stop in the immediate vicinity of the discovered remains and the County Coroner and a qualified archaeologist must be notified immediately so that an evaluation can be performed. If the remains are deemed to be Native American and prehistoric, the Native American Heritage Commission must be contacted by the Coroner so that a "Most Likely Descendant" can be designated and further recommendations regarding treatment of the remains is provided.	Incorporate into project design and print on construction documents Conduct a preconstruction meeting with key construction personal. On-site observation.	Santa Rosa Planning and Building Department Project Applicant Contractor Qualified Archaeologist	Prior to issuance of a demolition and/or grading permit. During ground disturbance activities.

		Native American Heritage Commission Most likely Descendants County Coroner		
GEOLOGY AND SOILS (GEO) Mitigation Measure	Implementing Procedure	Monitoring Responsibility	Monitoring Schedule	Verification
GEO-1: All applicable recommendations in the Geotechnical Investigation Report (PJC & Associates) prepared for the subject property, including, but not limited to grading, drainage, excavation, trenching, foundations systems, and compaction specifications shall be incorporated. Final grading plan, construction plans, and building plans shall demonstrate that recommendations set forth in the Geotechnical reports have been incorporated into the design of the project and to the satisfaction of the City of Santa Rosa's City Engineer,	Incorporate into project design and print on construction documents	City of Santa Rosa Engineering Division Project Applicant Geotechnical Consultant	Prior to issuance of grading permit.	