Attachment 1

TABLE 1 COURTHOUSE SQUARE REUNIFICATION PROJECT EXPENDITURES THROUGH MARCH 31, 2017

| | Expenditures | Allowance | Balance |
|---|--------------|--------------|--------------|
| Design | \$ 771,000 | \$ 771,000 | |
| ADA Review | \$ 15,300 | \$ 15,300 | |
| Advanced Tree Work | \$ 115,770 | \$ 115,770 | |
| Asawa Artwork Preservation | \$ 48,791 | \$ 128,702 | \$ 79,911 |
| Construction & Contingency | \$ 6,812,747 | \$ 8,258,178 | \$ 1,512,175 |
| Construction Management and Inspection to April 7, 2017 | \$ 1,307,764 | \$ 1,201,925 | (\$ 105,839) |
| TOTAL | \$ 9,071,372 | \$10,490,875 | \$ 1,486,247 |