Meter Upgrade Project Complete

March 4, 2021

Kimberly Zunino,
Deputy Director - Administration




Overview

- System Overview
- History of Project Selection
- Project Timeline and Costs
- System Benefits
- Still to Come







Meter Reading History



Traditional

Reading

(manual & touch

read)





Automated Reading (AMR)

Advanced Metering Infrastructure (AMI)

Available Meter Reading Options

Santa Rosa History

Past

1998

2001-2012

2013

- Manually read meters
- AMR implementation began
- Over 15,500 AMR meters installed
- AMI Technology tested & proven by industry
- Testing AMI technology
- Feasibility/master plan for AMI


Why Advanced Metering Infrastructure (AMI)

Feasibility study determined best option

Project would pay for itself before end of useful life


Considerations beyond financial savings

- Customer
- Environmental
- System efficiencies



Project Timeline and Final Costs


- Approval of feasibility study August 2013
- Agreements signed July 2015
- Software go live August 2017
- Installation began September 2017
- Final meter set January 2021
- Projected costs \$14.1m
 - Total expenditures \$13.5m





Project Benefits

- Customer service
- Water savings
- Near real-time usage data
- Greenhouse gas reductions
- Using data to improve other SRW core functions






Benefits Realized

- Water billing
- System integrations
- Water Use Efficiency
 - Continuous usage
 - Audits
 - Program tracking
- Customer satisfaction





Unforeseen Benefits

- During the Tubbs Fire
 - 362 upgraded meters
 - Identified five 800 1,000 gallon/hour leaks through AMI
 - GPS helped locating meters








Still to Come

- Expanded water use efficiency program benefits
- Customer portal
- Additional uses for data



QUESTIONS / COMMENTS

