






Attachment 1
FY 2021/2022 DRAFT TRANSPORTATION AND PUBLIC WORKS - WORK PLAN PROJECTS

	District	Status	Anticipated Construction	Cost Estimate	Funding	Notes
SHARED-USE PATH						
Highway 101 Overcrossing	4/5	Environmental	2023/2024	\$23.4 M	OBAG2	OBAG 2 \$1.7 M secured for PSE, request for \$12.0 M ATP - construction
Jennings Avenue at SMART tracks	5	Design	TBD	\$4.5 M		On hold
Roseland Creek Trail - Burbank Ave to McMinn Ave	1	-	-	-		
SMART Trail -						
Segment A - PMG to 3rd St	5	-	2023	\$1.1 M	AHSC	AHSC funds secured \$250K, project will include signal at W. Third St and trail
Segment B - 4th St to 6th St	5	-				
Segment C - Guerneville Rd to city limits	5/6	-				
Southeast Greenway - Farmers Lane to Spring Lake Pk	2/3	-		TBD		PCA designation
Taylor Mountain Regional Park Trail - Bennett Valley Rd/Farmers Ln to Petaluma Hill Rd/Yolanda Ave	2	-				
Santa Rosa Creek trail - Dutton Access west side	5	Environmental	TBD	TBD	Measure M	Re bidding environmental and design services
						
BICYCLE LANE						
7th St - B St to Mendocino Ave	5	-		TBD		Included in 2020 striping contract
Dutton Ave - 3rd St to Sebastopol Rd	1/5	-				
Guerneville Rd - Range Ave to Illinois Ave	4/5/6	-				
Piner Rd - Marlow Rd to Cleveland Ave	6	Completed	2019	see notes	SB1/TFCA	Completed
Range Ave - Piner Rd to Russell Ave	6	-	2021	TBD	OBAG2	
Santa Rosa Ave - Sonoma Ave to Maple Ave	4	Design	2021	\$0.9M	FY 19/20 & FY 20/21 TDA	Design
Sebastopol Rd - Avalon Ave to Sebastopol Ave	1	-				
Hopper Ave - Coffey Ln to Airway Dr	6	Completed	2019	see notes	TFCA	Completed
Kawana Spring Rd - Brookwood Ave to Sonoma Academy	2	Under Construciton	2020	see notes	TFCA	Under construction
W. Third St - Brittain Ln to Stony Point Rd	7	Completed	2019	see notes	TFCA	Completed
Fulton Road widening - Guerneville Rd to Piner Rd	5/6	Design	2021	\$16.2 M	Measure M	Design
Hearn Avenue Interchange - Corby Ave to Santa Rosa Ave sidewalk and bicycle lanes	1/2	Design	2021	\$30.6 M	Measure M/BUILD/SB1	Construction pending funding
						
BUFFERED BICYCLE LANE						
3rd St - Davis St to Morgan St	5	-	-	-		
E St - College Ave to Sonoma Ave	2/4/5	Under Construction	2020	\$90,000	TDA	Under construction
						
BICYCLE ROUTE						
B St - 3rd St to 4th St	5	-	-	-	TBD	
						
SIDEWALK						
3rd St Roberts Ave to Wilson St	5	-	-	-	TBD	
Chanate Rd - Mendocino Ave to Lomitas Ave	4	-	-	-	TBD	
Fulton Rd - Appletree Dr to Guerneville Rd	6	Design	2021/2022	TBD	Measure M CFF, Development Fees	Fulton Rd improvements
Guerneville Rd - Marlow Rd to Ridley Ave	5	Design	2020	TBD		In lieu development fees
Sonoma Ave - Farmers Ln to Village Ct	2	-	-	-		
Hearn Avenue SMART multi use crossing	1	Under Construction	2020	\$0.5M	SB1	Contract awarded
Dutton Ave - Jennings Ave south 500 feet	5	Completed	2019	see notes for Piner bicycle lanes	SB1	Completed
West College Avenue Ped Gaps from Marlow Rd to Kowell	5	Planning	TBD	TBD	Development Fees	In lieu development fees
Franklin Avenue pathway - Terrace Ln to Monroe	4	Completed	2019		Gas Tax	Completed
Franklin Park RRFB and sidewalk	4	Completed	2019		Gas Tax	Completed
Bellevue Avenue pathway - Wiljan to SMART	1	Completed	2019		Gas Tax	Completed
West College Avenue Ped Gaps from Putney Dr to Stony Point Rd	5	Planning	TBD	TBD	Development Fees	In lieu development fees

Notes

	= Active project
	= Active project not included in First Phase