

Project Schedule (Updated February 13, 2019)

Santa Rosa Bicycle and Pedestrian Master Plan Update 2018

Task	2017	2018												2019			
	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR
1 Introduction and Setting																	
1.1 Plan Review																	
1.2 Vision, Goals, Policies, and Action Steps																	
1.3 Bicycle Friendly Community Designation																	
1.4 Local Government and Citizen Involvement																	
2 Existing Conditions																	
2.1 Demand and Usage																	
2.2 Existing Bicycle and Pedestrian Facilities																	
2.3 Level of Traffic Stress Analysis																	
2.4 Collision Analysis																	
2.5 Existing Connections, Support Facilities, and Programs																	
2.6 Safe Routes to School																	
3 Design Guidelines																	
3.1 Review and Update Draft Design Guidelines																	
3.2 Policy Considerations																	
3.3 Uncontrolled Crosswalk Analysis																	
4 Pedestrian and Bicycle Education and Safety																	
4.1 Program Review																	
4.2 Program Recommendations																	
5 Recommended Pedestrian and Bicycle Network																	
5.1 Bicycle and Pedestrian Network Recommendations																	
5.2 Implementation Strategy																	
6 Public Outreach																	
6.1 Bicycle and Pedestrian Advisory Board Meetings (6)																	
6.2 Community Survey / Interactive Map																	
6.3 Stakeholder Interviews (Up to 10) Individuals or small groups - leaders of groups not full boards																	
Stakeholder #1: CAB Meeting 3/28/18																	
Stakeholder #2: Council on Aging (5/18)[call]																	
Stakeholder #2: Redwood Chapter for the Blind (5/2/18) [call]																	
Stakeholder #3: Oakmont Community Development Committee (OCDC) (4/30/18)																	
Stakeholder #4: Oakmont Community (Villages at Wild Oak Assoc) (4/19/18)																	
Stakeholder #5a: Santa Rosa Cycling Club (4/5/18)																	
Stakeholder #5b: Sonoma County Bicycle Coalition (4/5/18)																	
Stakeholder #6: Santa Rosa Junior College (4/30/18)																	
Stakeholder #7: SRJC Neighborhood Assoc. (4/30/18)																	
Stakeholder #8: Santa Rosa Neighborhood Revitalization Program (4/19/18) [call]																	
Stakeholder #9: Santa Rosa Metro Chamber (4/9/18) [call]																	
Stakeholder #9: Southwest Community Member (3/30/18) [call]																	
Stakeholder #10: Safe Routes to School (4/12/18)																	
6.4 Pop-Up Meetings (Up to 6)																	
Pop-Up #1: Welcome Roseland 1/20/18																	
Pop-Up #2: Public Mtg Hwy 101 Overcrossing 3/29/18																	
Pop-Up #3: Earth Day On Stage 4/21/18																	
Pop-Up #4: Sonoma County Human Race 4/28/18																	
Pop-Up #5: Roseland Cinco de Mayo (5/5/18)																	
Pop-Up #6:Coddingtontown (6/16/18) Resource Fair																	
6.5 Community Open Houses (3)																	
Open House #1: Southeast SR - Montgomery HS 4/18/18																	
Open House #2: Northeast SR - Rincon Valley Library 7/25/18																	
Open House #3: Finley Community Center 11/08/18																	
6.6 Social Media and Online Communications																	
7 General Plan Amendments																	
7.1 Draft General Plan Amendments																	
8 Plan Delivery																	
8.1 Project Coordination																	
8.2 Administrative Draft																	
8.3 Public Draft/Planning Commission Approval																	
8.4 Final Draft/City Council Approval																	
Notes -																	

BPAB - Feb Mtg - BFC designation

BPAB - March Mtg - Level of Traffic Stress/Existing Conditions

BPAB - April Mtg - Design Guidelines

BPAB - May Mtg - Citywide Creek Master Plan Overview

BPAB - June Mtg -No meeting

BPAB - July Mtg - Network recommendations

BPAB - August Mtg - Program & Policy recommendations, Vision Zero, TDA 3 Funding

BPAB - November Mtg - Draft Plan Update review

BPAB - January Mtg - Draft Plan Update review/action

Planning Commission - February 14, 2019 (staff report due Jan 22)

City Council - March 12, 2019 (staff report due Feb 4)

Open Houses

Open House #1 - Information Gathering Presentation Style

Open House #2 - Summary of Feedback Gathered / Discuss Proposed Improvements

Open House #3 - Open House w/Stations, Informal Voting and Comments

Sonoma County TPW/Regional Parks (4/25/18)

Santa Rosa PD (05/08/18))

Waterways Advisory Committee (WAC) - June Mtg - Update on Plan 2018

Waterways Advisory Committee (WAC) - (8/23/18)- Present Draft network recommendations

Waterways Advisory Committee (WAC) - (November 29, 2018)- Present Public Draft Plan Update

LEGEND

Task Progress

Meeting / Workshop

Deliverable

Client Review